



Work Order: 6119375-A
 First Visit Date: 09-Nov-2023
 Last Visit Date: 14-Dec-2023
 Vendor Purchase Order Number: 127100, 129589 and 130146
 Survey Location: Oslo

Equipment Certification Report

Asset Type Ship Side Valve
Customer Name JOTRON SKIPPER AS
Customer WCN 500646
Location Oslo

This is to certify that the undersigned Surveyors to this Bureau did at the request of JOTRON SKIPPER AS, from 09 November 2023 to 14 December 2023, carry out the following survey and report as follows:

Client Asset Name **Quantity**
 Ship Bottom Ball Valve - DN100 3

Name Plate Data

ABS Label	Manufacturer	Purchaser	Designer	Destination Vessel	Spare
Ship Bottom Ball Valve - DN100	VISVANA Sanayi LTD STI	-	VISVANA Sanayi LTD STI	-	Yes

Basic Identification Data

Serial Number	Model Number	Supplier Reference Number
23566, 23567, 23568	SB-100-SB	PWO/121040

Report Details

ABS Stamping **Maltese Cross**
 6119375 Yes

Design Details

Design State	Drawing Number	Reviewing Organization
Product Design Assessed	22-2329626-PDA	London Engineering Department

Additional Data

Design Pressure 5 bar
Valve Material Austenitic Cast Stainless Steel
Valve Size 100 mm

Client Asset Name **Quantity**
 Ship Bottom Ball Valve -DN65 1

Name Plate Data

ABS Label	Manufacturer	Purchaser	Designer	Destination Vessel	Spare
Ship Bottom Ball Valve -DN65	VISVANA	-	VISVANA	-	Yes

Basic Identification Data

Serial Number	Model Number	Supplier Reference Number
23569	SB-60-SA	PWO/121040

NOTE: This Report evidences that the survey reported herein was carried out in compliance with one or more of the Rules, guides, standards or other criteria of the American Bureau of Shipping and is issued solely for the use of the Bureau, its committees, its clients or other authorized entities. This Report is a representation only that the vessel, structure, item of material equipment, machinery or any other item covered by this Report has been examined for compliance with, or has met one or more of the Rules, guides, standards or other criteria of American Bureau of Shipping. The validity, applicability and interpretation of this Report is governed by the Rules and standards of American Bureau of Shipping who shall remain the sole judge thereof. Nothing contained in this Report or in any notation made in contemplation of this Report shall be deemed to relieve any designer, builder, owner, manufacturer, seller, supplier, repairer, operator or other entity of any warranty express or implied.



Work Order: 6119375-A
First Visit Date: 09-Nov-2023
Last Visit Date: 14-Dec-2023
Vendor Purchase Order Number: 127100, 129589 and 130146
Survey Location: Oslo

Report Details

ABS Stamping *Maltese Cross*

6119375 Yes

Design Details

Design State *Drawing Number* *Reviewing Organization*

Product Design Assessed 22-2329626-PDA London Engineering Department

Additional Data

Design Pressure 5 bar

Valve Material Austenitic Cast Stainless Steel

Valve Size 100 mm

Client Asset Name *Quantity*

Ship Bottom Gate Valve - DN100 1

Name Plate Data

ABS Label *Manufacturer* *Purchaser* *Designer* *Destination Vessel* *Spare*

Ship Bottom Gate Valve - DN100 Gopfert AG - Gopfert AG - Yes

Basic Identification Data

Serial Number *Model Number* *Supplier Reference Number*

23565 SB-100-SA PWO/121040

Report Details

ABS Stamping *Maltese Cross*

6119375 Yes

Design Details

Design State *Drawing Number* *Reviewing Organization*

Product Design Assessed 22-2329626-PDA London Engineering Department

Additional Data

Design Pressure 5 bar

Valve Material Copper

Valve Size 100 mm

Statement of Work - Classification Service - Certification -

- Plan review and/or Product Design Assessment (PDA) has identified design restrictions and/or limitations which are to be referenced upon installation onboard the vessel.
- Company has provided a declaration of conformity as required by International Maritime Organization (IMO) Resolution MSC.282(86), adopting SOLAS Reg. II-1/3-5.2, and the IMO MODU Code 2009, the aforementioned product or design does not contain any form of asbestos.



Work Order: 6119375-A
First Visit Date: 09-Nov-2023
Last Visit Date: 14-Dec-2023
Vendor Purchase Order Number: 127100, 129589 and 130146
Survey Location: Oslo

- Dimensions and tolerances were verified as required by the design approval.
- Functional testing of subassemblies and completed units, as specified in the fabrication procedures was completed to the satisfaction of the attending Surveyor.
- Rule required testing (pressure/load/operational/proof-load/etc.) of the equipment/component was witnessed to the satisfaction of the attending Surveyor.
- Subject to satisfactory installation, testing and trials after installation onboard the vessel.
- Testing machines are maintained in a satisfactory condition and records of their recheck or calibration dates confirmed.
- Material test reports (MTR) were reviewed and found to be the satisfaction of the attending Surveyor. Where required by the Rules, ABS material certification reports have been verified.

Report Findings

Statement/Observation

<i>Finding No</i>	<i>Asset</i>	<i>Survey Task</i>	<i>Date Created</i>
231.0	Ship Bottom Ball Valve -DN65	Certification - Ship Bottom Ball Valve - DN100, Ship Bottom Ball Valve - DN100, Ship Bottom Ball Valve - DN100, Ship Bottom Ball Valve -DN65, Ship Bottom Gate Valve - DN100	14-Dec-2023

Found

Ship Bottom Shell Valves

Valves intended for for Echo Sounder Transducer, Doppler Log Sensor, or Speed Log Sensor installation.

Valves assembly may include Intermediate Element, Bottom Flange, Blanking Plate, Intermediate tube, Intermediate Flange.

- Hydrostatic pressure test was carried out at 5 bar with closed valve for 5 minutes in accordance with 2023 ABS Marine Vessel Rules 4.6.2/7.3.2.

No leakage or plastic deformation were noted during testing.

Material certificates of valves, intermediate elements and bottom flanges were provided by the Manufacturer and satisfactorily reviewed.

The valves were found covered by ABS Product Design Assessment no. 22-2329626-PDA.

Closing Paragraph:

The component/equipment was surveyed in accordance with the Rules, specifications, and approved drawings, as applicable, and is eligible for installation on board an ABS classed vessel subject to satisfactory installation and testing, as necessary.

Attending Surveyor(s):

Fuglei, Tor Brodde

Signed-off Date: 14-Dec-2023

Reviewing Surveyor(s)

Work Order Reviewer: Vocke, Sebastian
 Work Order Credit Date: 18-Dec-2023