

Linked Type Approvals:

S-8070,

Surveyor Supplementary information:

The valve housing has been subjected to a hydro-static pressure test, and the valve assembly to a seat leakage test to 5 bar. Holding time 5 minutes.

Manufacturing Survey Arrangement No: R-2164

Quality System Certificate No: TI151 ISO 9001:2008